

Sl. No	Description of Sub Project	Est.Cost as approved by Govt. (Rs. in lakhs)	Expenditure (Rs. in lakhs)	Present stage of work
A.	WATER SUPPLY SCHEMES			
NAGAPATTINAM DISTRICT				
1	CWSS to 108 Coastal habs. in Kollidam Union	14.21	11.28	Completed by 3/07
2	S to Velankanni & 13 other habs in Sirkazhi Union	5.42	5.19	Completed by 12/2006
3	S to Kadaikadu & 5 other habs. in Sirkazhi union	3.78	3.16	Completed by 12/06
4	WSIS to Nagapattinam Mpty.	141.59	127.59	completed by 10/08
5	WSIS to Velanganni TP	28.32	30.83	Completed by 4/07
6	WSIS to Tharangambadi TP	14.16	15.31	Completed by 3/07
7	Providing infrastructure facilities to 83 rural habs. under Nagapattinam CWSS	85.40	87.56	Completed by 9/07
8	WSS to Chandrapadi in Sembanarkoil union	12.55	11.37	Completed by 3/07
9	CWSS to Vellakoil & 3 other habs. in Sembanar koil union	12.55	10.52	Completed by 3/07
10	WSS to Keelatheru in Sembaranar koil union	2.45	2.42	Completed by 12/06
11	WSS to Poompukar fisherman col. in Sirkazhi union	2.79	2.52	Completed by 2/07
12	WSS to Keelamova karai in Sirkazhi union	3.96	3.65	Completed by 3/07
CUDDALORE DISTRICT				
13	WSIS to Cuddalore Mpty.	463.72	440.17	Completed by 2/09
14	WSS to Parangipettai TP	26.10	24.66	Completed by 5/07
15	CWSS to Thalaguda & 2 other habs. in Cuddalore union	50.81	41.46	Completed by 7/07
16	CWSS to Rajapettai & 14 other habs. in Cuddalore & Kurinjipadi union	190.27	95.25	Completed by 7/07

17	CWSS to Pudukuppam & 9 other habs. in Portonovo union and Madavapallam & Kumarapettai	95.75	91.46	completed by 10/06
18	CWSS to MGR Thittu & 4 other habs. in Killai TP	36.33	10.96	Completed by 1/07
19	CWSS to Sivapuri and 7 other habs. in Kumaratchi union	36.02	24.23	Completed by 1/07
20	CWSS to Jayakonda-pattinam and 5 other habs. in Kumaratchi union	26.14	16.36	Completed by 11/07
KANCHEEPURAM DISTRICT				
21	CWSS to Pattipulam & 10 other habs. in Tiruporur union	126.58	130.36	Completed by 5/08
22	CWSS to Pudupattinam & 24 other habs. in Thirukalukundram union	337.55	263.28	completed by 7/07
23	WSIS to Mamalla-puram TP	30.09	28.90	Completed 9/07
VILLUPURAM DISTRICT				
24	WSIS to Marakanam TP	53.10	43.78	Completed by 6/07
25	WSIS to Kottakuppam TP	17.70	17.19	Completed by 6/07
26	CWSS to Koonimedu & 20 other habs. in Marakanam Union	146.57	65.62	Completed by 2/08
27	CWSS to Alapakkam & 21 other habs. in Marakanam union	158.59	100.36	Completed by 1/08
28	CWSS to Bommiyar Palayam & 8 other habs. in Vanur union	31.86	32.12	Completed by 2/07
29	CWSS to Quila palayam Pudu Nagar & Lakshmi puram in Boomiyar palayam Panchayat in Vanur union	7.97	5.79	Completed by 11/06
TIRUVALLUR DISTRICT				
30	CWSS to Pulicut and 22 other habs. in Minjur union	101.33	116.40	Completed by 12/07
31	CWSS to Sathankuppam Light house kuppam and 15 other habs in Minjur union	94.92	124.12	Completed by 2/08

32	CWSS to Reddipalayam & 16 other habs. in Minjur union	37.13	22.53	Completed by 2/07
THIRUNELVELI DISTRICT				
33	Spl. CWSS Tsunami affected /113 coastal habs. in TirunelveliDt.	2368.14	2695.10	Completed by 11/09
KANYAKUMARI DISTRICT				
34	CWSS to Kurumpanai & 3 other habs. in Simon colony	31.42	31.55	Completed by 11/06
35	Providing treatment unit to the water supply scheme to Colachel Municipality and 8 other habs. under Kulithuraiyar CWSS	266.04	231.55	Completed by 1/10
36	Providing WS to 98 coastal habs. and 11 TP in Kanyakumari District	1610.62	1822.22	Completed by 1/10
Sub Total -A		6671.93	6786.82	
B.	RECHARGE STRUCTURE FOR IMPROVING SUSTAINABILITY OF SOURCES			
THANJAVUR DISTRICT				
37	Recharge trench cum bore well 60 nos.	101.95	101.53	completed 9/07
PUDUKOTTAI DISTRICT				
38	Recharge trench cum borewells 60 nos. in Pudukottai and, Gandarvarkottai union under Orathanadu aquifer	104.78	96.49	completed by 9/07
THOOTHUKUDI DISTRICT				
39	Check dam with diaphragm wall in river Vaippar near K.Subramaniapuram Village	720.00	763.98	Completed by 2/08
40	Check dam across river Tambirabarani in Kurangani village	288.50	344.18	Completed by 7/08
Sub Total -B		1215.23	1306.18	
Grand Total (A+B)		7887.16	8093.00	