

Sl. No.	Package No.	Name of Project	Estimate cost (Rs. In lakhs)	Expenditure (Rs. In lakhs)	Probable date of completion	Present stage of work
Kancheepuram District						
1	9	Sanitation with SPISF technology to 1.Panaiyurchinnakuppam in Edaikazhinadu Town Panchayat and 2.Venpurushamkuppam in Mamallapuram Town Panchayat	87.87	82.25	Dec '08	Completed on 29.12.2008
2	12	Sanitation with DEWATS technology to 1.Uthukattuamman Kudiyiruppu 2. Kadapakkamkuppam of Edaikalinadu TP in Kancheepuram District.	242.94	157.71	Mar '11	Work under progress. 81% completed.
Villupuram District						
3	5	Sanitation with NEERI FBBR technology to Tsunami Shelters in 1. Eggiyarkuppam in Marakkanam TP	75.56	61.84	Jul. '09	Completed on 31.07.2009.
4	11	Sanitation with SPISF technology to 1. Azhagankuppam in Marakkanam T.P.and 2. Thanthuriyan kuppam, 3. Nadukuppam, 4. Sodhanaikuppam, 5. Rahamathnagar in Kottakuppam Town Panchayat	229.53	95.91	Feb.11	Completed on 15.2.2011.
5	14	Sanitation with DEWATS technology to Tsunami Shelter Mandavaikuppam in Marakkanam TP	89.43	70.64	Feb.'11	Completed on 15.2.11.
Cuddalore District						
6	4	Sanitation with NEERI FBBR technology to Tsunami Shelters in 1.Enikaranthottam & 2. Sonankuppam in Cuddalore Municipality	197.28	180.89	Mar.09	Completed on 31.03.2009
7	10	Sanitation with SPISF technology to 1. Annankoil, 2. Athankarai Street, 3. Kodimarathu street in Parangipettai Town Panchayat and 4. Ponnanthittu, 5. Vadakkumudasal Odai, 6. Chinnavaikkal, 7. C. Manambadi and 8. Ponnanthittu.	220.76	188.60	Mar '09	Completed 31.03.2009.

8	13	Sanitation with DEWATS technology to Tsunami Shelters 1. MGR Thittu, 2.Muzhukkuthurai, 3.Kalaignarnagar, 4.Nadumudasalodai, 5.Pillumedu of Killai TP in Cuddalore District.	356.18	214.83	Mar.'11	For Slices 1 and 2 85% completed. Rebid for Slice 3, 4 and 5 sent to WB for approval.
9	1	Sanitation with NEERI FBBR technology to 1. Keechankuppam, 2. Keezhapatinacherry, 3. Pandagasalai street, 4. Saveriyar kovil, 5. Palpannaicherry (BSNL), and 6. Ambedkarnagar North & South Tsunami shelters in Nagapattinam Municipality	517.86	348.68	Nov.'11	Work under progress. 96% completed.
10	2	Sanitation with NEERI FBBR technology to 1. Arkattuthurai in Vedaranyam Municipality, 2. Sathangudi in Tharangambadi Town Panchayat and 3.Pookkaratheru in Velankanni Town panchayat of Nagapattinam District.	448.77	128.25	Mar.'11	Work under progress. 80% completed.
11	6	Sanitation with SPISF technology to 1.Mottandi thoppu, 2.Manian theevu, 3.Kollitheevu in VedaranyamMunicipality and 4.Pudupalayam and Karan theru in Tharangambadi town panchayat of Nagapattinam District.	160.71	119.30	Mar. '10	Completed on 31.3.10.
12	15	Sanitation with DEWATS technology to Tsunami Shelters 1.Kuttiyandiur and 2. Kesavanpalayam in Tharangambadi TP of Nagapattinam District.	180.12	25.78	May.'11	Work under progress. Slice 1 - 67% completed. Slice 2 - 30% completed.
Kanyakumari District						
13	3	Sanitation with SPISF technology to 1. Azhikal-Pillaithoppu Zone I & II in Ganapathipuram TP and 2. Kanyakumari in Kanyakumari TP	86.53	38.85	Slice I - Mar'11	Slice I -completed on 11.3.11. Slice II Kanyakumari STP site public objection. Preclosure proposal sent to WB

14	8	Sanitation with SPISF technology to 1.) Kalingarajapuram in Ezhudesam T.P, 2.) Mandaikaduputhoor in Mandaikadu T.P, 3.) Vellavilai in Kollamkode T.P, 4.) Pudugramam in Kanyakumari TP, 5.)Marthandamthurai in Kollencode	222.97	110.68	Mar.11	Work under progress. 95% completed.	
15	16	Sanitation with DEWATS technology to Tsunami Shelter of Kootumangalam in Mandaikadu TP of Kanyakumari District.	30.00	27.50	Sep.10	Completed 30.09.2010	
		Thoothukudi District					
16	7	Sanitation with SPISF technology to Anna Nagar in 1.Kayalpattinam Municipality and 2.Soosai Nagar in Tiruchendur Town Panchayat	21.02	22.57	Mar.09	Completed 31.3.2009	
		Total	3167.53	1874.28			